

Date : 04/12/2024
Project No : 2022C106
Client Company : CWM
Arrival Time : 04/12/2024 8:00
Onsite Hours : 08:00

ASEC Report ID : 65996
Name of the Project : Taxiway 2022 Pavement Replacement
Project Location : HJAIA
Weather : sunny
Departure Time : 04/12/2024 16:00
ASEC Technician Name : Aminullah Azimi

At the request of the client's representative, our AS ENGINEERING AND CONSULTING, LLC (ASEC) representative visited the job site to observe the contractor's work activities from a quality standpoint to verify compliance with project drawings/specifications, applicable codes, and materials submittals and conducted QC testing per the project drawings and specifications. The following observations were made on site this shift:

- CWM continues to mill the NLVR location on the west face of the taxiway contractor using milling machine to mill the asphalt and stockpile on site.
- CWM strip forms after the concrete setup in phase 7A, lane 1 and 3, and preparation the form work for lane 4.
- BBH formed up for the sign base of A37 to place concrete.
- ABC sawed the joints for lane 1 and 3.
- Kelly poured the concrete incase the under drains from the edge of the purposed taxiway running east toward manhole A-3.

In case of any questions or concerns with regards to our observations or recommendations stated in this report we will be more than glad to discuss them with you.



Date : 04/12/2024
Project No : 2022C106
Client Company : CWM
Arrival Time : 04/12/2024 8:00
Onsite Hours : 08:00

ASEC Report ID : 65996
Name of the Project : Taxiway 2022 Pavement Replacement
Project Location : HJAIA
Weather : sunny
Departure Time : 04/12/2024 16:00
ASEC Technician Name : Aminullah Azimi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.