

Date : 04/13/2024
Project No : 2022C106
Client Company : CWM
Arrival Time : 04/13/2024 18:00
Onsite Hours : 13:00

ASEC Report ID : 66010
Name of the Project : Taxiway 2022 Pavement Replacement
Project Location : HJAIA
Weather : cloudy
Departure Time : 04/14/2024 7:00
ASEC Technician Name : Aminullah Azimi

At the request of the client's representative, our AS ENGINEERING AND CONSULTING, LLC (ASEC) representative visited the job site to observe the contractor's work activities from a quality standpoint to verify compliance with project drawings/specifications, applicable codes, and materials submittals and conducted QC testing per the project drawings and specifications. The following observations were made on site this shift:

- Pre-pour observation performed for Taxiway 2022 phase 7a, in the Lane 2 and lane 4 portions of the project on this day. Contractor completed rebar and dowel basket placement for these lanes.
- The writer visually inspected the installation and setup of these lanes and advised the contractor representatives of any minor corrections that were needed.
- The contractor cleaned loose rock and debris and standing water from the base.
- Baskets were found to be level, straight and secured.
- Dowel bars were found to have epoxy. Embedment length was found to be 15 inches into concrete.
- The writer along with Fred of ATLQA and ATLNext representative Braylyn signed the pre-pour card.
- Performed placement of 900 yards of concrete for lane 2 and lane 4, this night.

In case of any questions or concerns with regards to our observations or recommendations stated in this report we will be more than glad to discuss them with you.



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.