

Date : 03/23/2023
Project No : 2022C165
Client Company : Toll Bros. Inc.
Arrival Time : 03/23/2023 9:00
Onsite Hours : 9:30

ASEC Report ID : 58032
Name of the Project : Northfield @ Polo Fields - Phase2
Project Location : Pittman Road, Cumming, GA
Weather : Sunny
Departure Time : 03/23/2023 18:30
ASEC Technician Name : Aminullah Azimi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative noted above, for the purpose of providing quality control inspection and testing services, visual observation techniques were employed to assure compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

The placement and compaction of backfill soils for the water storm pipe trench between manholes MH BA90 and MH BA100 continued today.

At the time of arrival, our representative observed that work was in progress with soils being placed and compacted to about 10 feet below finished grade and compacted using a CP-433E compactor.

Density test results indicate that the compacted materials met the project requirement of 90% of the maximum dry density obtained by the (Standard Proctor ASTM 698).

Density testing was performed using a Troxler nuclear gauge (#3430, serial #85759). Results are attached.



Date : 03/23/2023
Project No : 2022C165
Client Company : Toll Bros. Inc.
Arrival Time : 03/23/2023 9:00
Onsite Hours : 9:30

ASEC Report ID : 58032
Name of the Project : Northfield @ Polo Fields - Phase2
Project Location : Pittman Road, Cumming, GA
Weather : Sunny
Departure Time : 03/23/2023 18:30
ASEC Technician Name : Aminullah Azimi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.