

Date : 03/21/2023
 Project No : 2022C165
 Client Company : Toll Bros. Inc.
 Arrival Time : 03/21/2023 9:00
 Onsite Hours : 9:00

ASEC Report ID : 57955
 Name of the Project : Northfield @ Polo Fields - Phase2
 Project Location : Pittman Road, Cumming, GA
 Weather : Sunny
 Departure Time : 03/21/2023 18:00
 ASEC Technician Name : Aminullah Azimi

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
03/21/2023	1	27.2	92.8	3	99.4	21.3	93.4	90	D6938	Pass
Location : water Storm trench, 35 feet to NE of MH BA80 , Elv/Depth :4 feet below finished grade Comment : Moisture content was high from specified limit. Tested By : Aminullah Azimi Gauge Serial No. : 85759										
03/21/2023	2	25	94.5	3	99.4	21.3	95.1	90	D6938	Pass
Location : 110 feet to the NE of MH BA80., Elv/Depth :3 feet below finished grade Comment : Moisture content was high from specified limit. Tested By : Aminullah Azimi Gauge Serial No. : 85759										
03/21/2023	3	27.3	92.6	3	99.4	21.3	93.2	90	D6938	Pass
Location : 65 feet to the NE of MH BA80, Elv/Depth :3.5 feet below finished grade Comment : Moisture content was high from specified limit. Tested By : Aminullah Azimi Gauge Serial No. : 85759										
03/21/2023	4	27.2	92.5	3	99.4	21.3	93.1	90	D6938	Pass
Location : 150 feet to the SW of MH BA90., Elv/Depth :3 feet below finished grade Comment : Moisture content was high from specified limit. Tested By : Aminullah Azimi Gauge Serial No. : 85759										
03/21/2023	5	26.3	94.2	3	99.4	21.3	94.8	90	D6938	Pass
Location : 56 feet to the SW of MH BA90, Elv/Depth :3 feet below from finished grade Comment : Moisture content was high from specified limit. Tested By : Aminullah Azimi Gauge Serial No. : 85759										
03/21/2023	6	27.6	93.8	3	99.4	21.3	94.4	90	D6938	Pass
Location : 100 feet to NE of MHBA80, Elv/Depth :2.5 feet below finished grade. Comment : Moisture content was high from specified limit. Tested By : Aminullah Azimi Gauge Serial No. : 85759										
03/21/2023	7	27.7	91.5	3	99.4	21.3	92.1	90	D6938	Pass
Location : 115 feet to the SW of MH BA90, Elv/Depth :2 feet below finished grade. Comment : Moisture content was high from specified limit. Tested By : Aminullah Azimi Gauge Serial No. : 85759										
03/21/2023	8	27.6	91.6	3	99.4	21.3	92.2	90	D6938	Pass
Location : 35 feet to NE of MH BA80, Elv/Depth :2 feet below finished grade Comment : Moisture content was high from specified limit. Tested By : Aminullah Azimi Gauge Serial No. : 85759										
03/21/2023	9	27	94.6	3	99.4	21.3	95.2	90	D6938	Pass
Location : 17 feet to the SW of MH BA90, Elv/Depth :2.5 feet below finished grade Comment : Moisture content was high from specified limit. Tested By : Aminullah Azimi Gauge Serial No. : 85759										
03/21/2023	10	27	91.3	3	99.4	21.3	91.9	90	D6938	Pass
Location : 15 feet to SW of MH BA90, Elv/Depth :2.5 feet below finished grade Comment : Moisture content was high from specified limit. Tested By : Aminullah Azimi Gauge Serial No. : 85759										
03/21/2023	11	26.4	91.6	3	99.4	21.3	92.2	90	D6938	Pass
Location : 25 feet to SW of MH BA90, Elv/Depth :1.5 below finished grade										

Date : 03/21/2023
Project No : 2022C165
Client Company : Toll Bros. Inc.
Arrival Time : 03/21/2023 9:00
Onsite Hours : 9:00

ASEC Report ID : 57955
Name of the Project : Northfield @ Polo Fields - Phase2
Project Location : Pittman Road, Cumming, GA
Weather : Sunny
Departure Time : 03/21/2023 18:00
ASEC Technician Name : Aminullah Azimi

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
Comment : Moisture content was high from specified limit.										
Tested By :		Aminullah Azimi				Gauge Serial No. : 85759				

Remark: Test performed in general accordance with signed referenced ASTM Method.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 03/21/2023
Project No : 2022C165
Client Company : Toll Bros. Inc.
Arrival Time : 03/21/2023 9:00
Onsite Hours : 9:00

ASEC Report ID : 57955
Name of the Project : Northfield @ Polo Fields - Phase2
Project Location : Pittman Road, Cumming, GA
Weather : Sunny
Departure Time : 03/21/2023 18:00
ASEC Technician Name : Aminullah Azimi

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
10/25/2022	1	83.2	25.3	Standard	Reddish Brown Sandy CLAY
10/25/2022	2	95.0	23.5	Standard	Tan Sandy CLAY
10/25/2022	3	99.4	21.3	Standard	Reddish Brown Sandy CLAY
03/21/2023	4	98.6	20.2	Standard	Reddish Brown Silty SAND w/ trace of Clay
03/21/2023	5	93.8	20.9	Standard	Brown Sandy SILT w/ PWR Fragments