

Date : 04/26/2023
Project No : 2022C165
Client Company : Toll Bros. Inc.
Arrival Time : 04/26/2023 9:00
Onsite Hours : 03:30

ASEC Report ID : 58935
Name of the Project : Northfield @ Polo Fields - Phase2
Project Location : Pittman Road, Cumming, GA
Weather : rainy
Departure Time : 04/26/2023 12:30
ASEC Technician Name : Aminullah Azimi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services, visual observation techniques were employed to assure compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

The placement and compaction of backfill soils for the water storm pipe trench between manholes, MH BB10 to MH BB20 continued this day.

At the time of arrival, our representative observed that work was in progress with lifts being placed at about 3 feet below finished grade and compacted using a CP-433C compactor.

Due to inclement weather, soil density testing could not be performed. General probing found the lifts placed to be stable. Moisture contents were found to be high.



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.