

Date : 12/02/2025
Project No : 2025C211
Client Company : Pulte
Arrival Time : 12/02/2025 07:30
Onsite Hours : 00:30

ASEC Report ID : 88284
Name of the Project : Haley's Bluff - Philadelphia Rd.
Project Location : Jasper
Weather : Raining
Departure Time : 12/02/2025 08:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (NG Grading) for the observation/testing of the placement of fill/backfill. Upon arrival to the site, it appeared that the rainfall was far higher than what was reported in the forecast. The site is far too saturated to place any fill today. The contractor agreed and shut the site down for the day. The contractor focused on de-mucking the silt fence around the site. Our representative then left the site.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



commercial lot area



commercial lot area

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.