

Date : 06/12/2026
Project No : 2025C244
Client Company : McCallan Group
Arrival Time : 06/12/2026 07:00
Onsite Hours : 03:00

ASEC Report ID : 95190
Name of the Project : Cassville Rd (Crossroads Sub),
Additional Services
Project Location : Cartersville
Weather : Sunny
Departure Time : 06/12/2026 10:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor and for the observation/testing of the placement of fill/backfill. ASEC visually inspected test pits that the contractor excavated around the site. It appears that there is approximately 1 to 2 feet of wet soils consistently around the site. As the test pits were excavated, approximately 2 feet deep, ground water started to seep into the excavations. There is a high probability that this ground water is going to be present around the site. It was recommended to the contractor to have surge stone present onsite before beginning to remediate these areas. For the time being, the contractor is stripping topsoil and focusing on water control before the rainstorms that are forecasted for the weekend. ASEC took a grab sample of the soil on site, as well as a grab sample from the area that the contractor plans to haul backfill material from (borrow). These samples were delivered to the lab to have moisture-density relationships (proctors) performed. ASEC asked that the contractor inform us when they plan to begin placing fill.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 06/12/2026
Project No : 2025C244
Client Company : McCallan Group
Arrival Time : 06/12/2026 07:00
Onsite Hours : 03:00

ASEC Report ID : 95190
Name of the Project : Cassville Rd (Crossroads Sub),
Additional Services
Project Location : Cartersville
Weather : Sunny
Departure Time : 06/12/2026 10:00
ASEC Technician Name : Sean Willett



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.