

Date : 05/11/2026
Project No : 2026C125
Client Company : Lewis Contracting
Arrival Time : 05/11/2026 14:00
Onsite Hours : 02:00

ASEC Report ID : 94353
Name of the Project : Pittman Park - Garibaldi St. Stormwater
Project Location : Atlanta
Weather : sunny
Departure Time : 05/11/2026 16:00
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our representative observed the crew working between manholes F1 and F2, where excavation activities were performed to the required depth and alignment for pipe installation. After reaching the required grade, the crew placed and leveled No. 59 stone bedding along the trench bottom. The crew then installed 24-inch RCP pipe while maintaining line and slope. No backfilling operations were performed during the day. The contractor stated that backfill material placement and compaction activities would be performed on the following day.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 05/11/2026
Project No : 2026C125
Client Company : Lewis Contracting
Arrival Time : 05/11/2026 14:00
Onsite Hours : 02:00

ASEC Report ID : 94353
Name of the Project : Pittman Park - Garibaldi St. Stormwater
Project Location : Atlanta
Weather : sunny
Departure Time : 05/11/2026 16:00
ASEC Technician Name : Samara Simha Reddy Kandi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.