

Date : 06/07/2021
Project No : 2020C002
Client Company : Toll Bros. Inc.
Arrival Time : 06/07/2021 08:00
Onsite Hours : 07:00

ASEC Report ID : 21835
Name of the Project : Northfields at Polo Fields
Project Location : 4805 Pittman Road, Forsyth County, Georgia
Weather : Overcast, Light Rain
Departure Time : 06/07/2021 15:00
ASEC Technician Name : Dave Bek

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawings/specifications, applicable codes, and materials submittals. The following observations were made on site today

Upon arrival to the site the writer observed that work had continued over the weekend on the transfer pit excavation area (located at the secondary entrance off Pittman rd, along the slope of lot 5, approximately 17 ft deep by 40 ft wide.) the pit had been filled with non structural fill.

The writer observed that the contractor was in the process of relocating the silt fences along lot 27 and lot 11, back approximately 8 - 10 feet to accommodate the designated slope that was located in an area beyond the current location of the silt fences.

The site superintendent Morris Puckett (CGU) informed the writer that most work would be suspended due to inclement weather (thunderstorms, accompanied by light rain.) Site conditions were very wet and unsuitable for most heavy construction activity.



Lot 11



Lot 27

Date : 06/07/2021
Project No : 2020C002
Client Company : Toll Bros. Inc.
Arrival Time : 06/07/2021 08:00
Onsite Hours : 07:00

ASEC Report ID : 21835
Name of the Project : Northfields at Polo Fields
Project Location : 4805 Pittman Road, Forsyth County, Georgia
Weather : Overcast, Light Rain
Departure Time : 06/07/2021 15:00
ASEC Technician Name : Dave Bek



General site conditions



Dave Bek

Senior Engineering Technician



Ramchandra R. Mogulla

GA P.E. 036021

Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.