

Date : 03/11/2021
Project No : 2020C002
Client Company : Toll Bros. Inc.
Arrival Time : 03/11/2021 12:00
Onsite Hours : 04:00

ASEC Report ID : 3219
Name of the Project : Northfields at Polo Fields
Project Location : 4805 Pittman Road, Forsyth County, Georgia
Weather : Sunny
Departure Time : 03/11/2021 16:00
ASEC Technician Name : Andrew McCullough

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were made on site today.

1. Ram Mogulla arrived onsite and met with the site superintendent Morris Pucket in regards to the dewatering actions inside of lot #10. Due to the significant amount of groundwater coming from this area, the current dewatering methods are not significant enough to keep up. Ram recommended that the area at the South end of lot #10, be stripped of all fluff and saturated material and down to material that is suitable to sustain the compaction effects of the embankment for a temporary dam. Upon completion, an ASEC inspector verified the depth of compressibility had been achieved, the start of the backfill for the dam wall had begun.
2. The contractor was observed placing backfill in appropriate thickness lifts. As the fill was placed, penetration resistance was performed at random by the inspector to ensure proper compaction being achieved.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.