

Date : 09/08/2021
Project No : 2021C070
Client Company : CCG Constructors LLC (Century)
Arrival Time : 09/08/2021 08:00
Onsite Hours : 05:15

ASEC Report ID : 33736
Name of the Project : Harmony Heights
Project Location : Mt. Olive Road at Brentwood Drive,
Commerce, GA
Weather : Coudy / drizzle
Departure Time : 09/08/2021 13:15
ASEC Technician Name : Russell Hendrix

On this day the site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. It was observed that soil was being excavated from lots 133,134, & 135 and moved to the slopes behind lots 118,119,120, & 121. The soil was placed in 12 inch lifts and compacted by a Caterpillar 815. The elevation began at 875 reaching approximately 880 upon completion.

It was also observed the back fill of soil for sanitary sewer from lots 45 - 49 to 55 - 50. The soil was placed in 8 - 10 Inch lifts and compacted with A Hamm Vibrating compactor. The completed elevation for Lot 45 was approximately 880 and a maximum elevation for lot 50 at 896.

Please find the attached Nuclear testing.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.