

Date : 09/29/2021
Project No : 2021C074
Client Company : DR Horton West
Arrival Time : 09/29/2021 16:00
Onsite Hours : 01:30

ASEC Report ID : 34282
Name of the Project : Oakhurst Glen - Ph 4
Project Location : Mallord Drive, South Fulton, GA
Weather : Partly cloudy
Departure Time : 09/29/2021 17:30
ASEC Technician Name : Christopher Burrow II

As requested, a ASEC Inspector was present at the above referenced site for the purpose of observing the placement of structural fill at the area of lots 293 through 296 (area approximate size 100 feet by 200 feet). Based on review of guidelines for fill placement, the required compaction for structural fill at the above mentioned area was 95 % of standard proctor. Based on visual observation and field measuring, the fill was placed in 8 to 12 inch thick lifts and compacted using a CAT 815F sheepsfoot compactor (weight; 45,757 lbs.). Based on density testing, the fill placed today at depths between approximately -2 feet and -1 feet below finished grade was compacted according to fill placement guidelines. See attached density test results for more details.

The undersigned ASEC Inspector was on site, on the above date, for the purpose of general site monitoring and assessment of contractor and subcontractor activities. The following are observations that were made at this time: Beginning placement of concrete drain pipe leading into retention pond.

ASEC recommends sealing of the surface of placed fill from inclement weather and maintain positive drainage.

The contractor was notified about results.


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.