

Date : 01/20/2021
Project No : 2021C005
Client Company : DR Horton
Arrival Time : 01/20/2021 08:00
Onsite Hours : 04:00

ASEC Report ID : 1557
Name of the Project : Flat Rock Ph 2-Lime Application
Project Location : Evans Mill Road at Browns Mill Road,
Stonecrest, GA
Weather : Cloudy
Departure Time : 01/20/2021 12:00
ASEC Technician Name : Dave Bek

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawings/specifications, applicable codes, and materials submittals. The following observations were made on site today:

- Additional compaction was performed on lots 83 and 84 using a full size Sheep's Foot Compactor.
- Offsite Fill material was brought to the site and stockpiled on lot 85. This material was mixed with lime (using a CAT Excavator) and then spread across lot 84 (with a skid steer loader)



Lot 84



Lot 85

Dave Bek

Senior Engineering Technician



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.