

Date : 08/21/2021
Project No : 2021C074
Client Company : DR Horton West
Arrival Time : 08/21/2021 14:30
Onsite Hours : 03:30

ASEC Report ID : 33715
Name of the Project : Oakhurst Glen - Ph 4
Project Location : Mallord Drive, South Fulton, GA
Weather : Partly cloudy
Departure Time : 08/21/2021 18:00
ASEC Technician Name : Christopher Burrow II

The undersigned ASEC Inspector was on site, on the above date, for the purpose of general site monitoring and assessment of contractor and subcontractor activities.

The following are observations that were made at this time: continuing to move rocks into layers of deep structural fill, these areas were tested by a proof roll using a CAT 773E truck (weight fully loaded; 219,000 lbs.) and passed with no discrepancies.

Boulder fill was placed with lift thickness approximately 12 to 24 inches in thickness capped with structural fill. The placement was observed and checked with random probing and vehicular interaction with placed boulder fill.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.