

Date : 06/24/2026
Project No : 2025C216
Client Company : Artisan
Arrival Time : 06/24/2026 11:00
Onsite Hours : 01:30

ASEC Report ID : 95523
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B
Project Location : Dallas
Weather : Sunny
Departure Time : 06/24/2026 12:30
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor and for the observation/testing of the placement of fill/backfill. The contractor continued placing soil lifts of approximately 1 foot to 1.5 feet in thickness across the roadway and shoulder at approximately station 4900 to 5000 (near the entrance of the site off Mount Moriah Road). Soil lifts were compacted using a vibrating sheep-foot roller and loaded off road trucks. Density testing was performed and test results were provided to the contractor. ASEC watched as loaded off road trucks rolled across the lifts to verify stability. There were no signs of severe pumping or deflection present in the roadway.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.