

Date : 06/25/2026
Project No : 2026C125
Client Company : Lewis Contracting
Arrival Time : 06/25/2026 08:00
Onsite Hours : 9:00

ASEC Report ID : 95616
Name of the Project : Pittman Park - Garibaldi St. Stormwater
Project Location : Atlanta
Weather : Sunny
Departure Time : 06/25/2026 17:00
ASEC Technician Name : Sean Willett

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
06/25/2026	1	21.4	102.0	2026-112	106.7	17.3	95.6	98	D6938	Fail
Location : Existing to D-3 roadway, Elv/Depth :2 feet below finished grade										
Comment : Pumping/deflection of subgrade was observed under trench roller. Probe rod testing exhibited soft soils.										
Tested By : Sean Willett Gauge Serial No. : 77-19952										

Remark: Test performed in general accordance with signed referenced ASTM Method.


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 06/25/2026
Project No : 2026C125
Client Company : Lewis Contracting
Arrival Time : 06/25/2026 08:00
Onsite Hours : 9:00

ASEC Report ID : 95616
Name of the Project : Pittman Park - Garibaldi St. Stormwater
Project Location : Atlanta
Weather : Sunny
Departure Time : 06/25/2026 17:00
ASEC Technician Name : Sean Willett

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
03/28/2026	Field Proctor	104.9	19.8	Standard	Red, brown sandy SILT with some clay and GAB
03/28/2026	2026-076	104.4	20.1	Standard	Red, brown sandy SILT with some clay and GAB
04/17/2026	2026-112	106.7	17.3	Standard	Red, brown sandy SILT with clay
06/29/2026	2026-223	139.4	6.0	Standard	Graded Aggregate Base