

Date : 04/27/2023
Project No : 2021C060
Client Company : Pulte Group
Arrival Time : 04/27/2023 7:30
Onsite Hours : 03:00

ASEC Report ID : 58941
Name of the Project : Suncity - Peachtree
Project Location : Griffin, GA
Weather : cloudy
Departure Time : 04/27/2023 10:30
ASEC Technician Name : Aminullah Azimi

Our As Engineering and Consulting, LLC representative has completed an foundation evaluation of the slab and perimeter footings at Suncity - PeachTree, Lot #122 pod 14 residential unit. The footing evaluation was performed by visual inspection, hand probing, dynamic cone penetrometer (DCP) testing. During the evaluation, well compacted fill soils were encountered under lane by residual soils.

These soils were found to be capable of supporting the building structure utilizing an allowable soil bearing pressure of 2000 psf.

Reinforcing steel for footings and slab was visually inspected and appeared to placed as per job specifications for size, spacing and quantity. During our evaluation it was noted that welded wire mesh was adequately overlapped, vapor barrier was installed to taped as needed, rebar standees were used as needed to provide cover and the rebar appeared to have adequate lap length for its size.

As Engineering and Consulting, LLC. appreciates the opportunity to be of service to you on this project. If you have any questions regarding this report, please contact us.

Depth (feet)	Set 2"	N 1.75"	Description
1		6	Red, Brown Silty SAND
2		8	Red, Brown Micaceous Silty SAND
3		7	Tan, Brown Silty SAND
4		8	Gray, Silty fine to medium SAND
Depth (feet)	Set 2"	N 1.75"	Description

Date : 04/27/2023
Project No : 2021C060
Client Company : Pulte Group
Arrival Time : 04/27/2023 7:30
Onsite Hours : 03:00

ASEC Report ID : 58941
Name of the Project : Suncity - Peachtree
Project Location : Griffin, GA
Weather : cloudy
Departure Time : 04/27/2023 10:30
ASEC Technician Name : Aminullah Azimi

1		7	Red, Brown Silty SAND
2		8	Red, Brown Micaceous Silty SAND
3		8	Tan, Brown Silty SAND
4		8	Gray, Silty fine to medium SAND



Date : 04/27/2023
Project No : 2021C060
Client Company : Pulte Group
Arrival Time : 04/27/2023 7:30
Onsite Hours : 03:00

ASEC Report ID : 58941
Name of the Project : Suncity - Peachtree
Project Location : Griffin, GA
Weather : cloudy
Departure Time : 04/27/2023 10:30
ASEC Technician Name : Aminullah Azimi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.