

Date : 10/20/2021
Project No : 2021C073
Client Company : DR Horton West
Arrival Time : 10/20/2021 08:30
Onsite Hours : 08:30

ASEC Report ID : 34337
Name of the Project : Tributary C2A
Project Location : Riverside Parkway, City of Douglasville, GA
Weather : Partly cloudy
Departure Time : 10/20/2021 17:00
ASEC Technician Name : Christopher Burrow II

The undersigned ASEC Inspector was on site, on the above date, visited the job site to observe and monitor the contractor's work activities, and also conduct necessary testing for acceptance. The following observations were made, and required testing was performed in accordance with project specifications.

The following are observations that were made at this time:

- Excavation, pipe installation and backfilling continued along the sanitary sewer lines between manholes S6 and S1.
- Approximately 200 feet of 8 in PVC pipe was installed along this line.
- Based on review of guidelines for fill placement, the required compaction for structural fill at the above mentioned area was 95 % of standard proctor.
- Based on visual observation and field measuring, the fill was placed in 8 to 12 inch thick lifts and compacted using a CAT CP44b sheepsfoot compactor (weight; 16,471 lbs.). Based on density testing, the fill placed today at depths between approximately -6 feet and -2 feet below finished grade was compacted according to fill placement guidelines.
- Pipe and structures for the section of the line between S1 and S0 are to follow.
- Please find the corresponding density test report for this day for test results.

ASEC recommends sealing of the surface of placed fill from inclement weather and to maintain positive drainage.

The contractor was notified about results.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.