

Date : 10/19/2021
Project No : 2021C073
Client Company : DR Horton West
Arrival Time : 10/19/2021 17:00
Onsite Hours : 01:00

ASEC Report ID : 34331
Name of the Project : Tributary C2A
Project Location : Riverside Parkway, City of Douglasville, GA
Weather : Partly cloudy
Departure Time : 10/19/2021 18:00
ASEC Technician Name : Christopher Burrow II

The undersigned ASEC Inspector was on site, on the above date, for the purpose of general site monitoring and assessment of contractor and subcontractor activities. The following are observations that were made at this time:

- Excavation continued under Ancoats Street to lay sewer drain pipe up to Manhole S6.
- Further this excavation and pipe installation is planned to continue towards S1.
- No backfilling was performed on this day. The crew plans to backfill the trenches the next day.
- No density testing was performed on this day

AS Engineering and Consulting, LLC appreciates the opportunity to be of service to you on this project. If you have any questions regarding this letter, please contact us.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.