

ASEC Report ID : 54200
Name of the Project : Estates at Old Friendship
Project Location : Buford, GA
Weather :
Departure Time : 05/13/2022 12:00
ASEC Technician Name : Rasheen Biggins

Date : 05/13/2022
Project No : 2021C082
Client Company : CCG Constructors LLC (Century)
Arrival Time : 05/13/2022 08:00
Onsite Hours : 04:00

The site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawings/specifications, applicable codes, and materials submittals. The following observations were made on site today.

Upon arrival our representative observed that work was already in progress. The contractor was removing soft and wet soils from wall structure area. Prior to removal, trapped water started infiltrate the excavation. The contractor requested to bridge the inundated area with #57 stone, then backfill with dry soil. After discussion with Ram Mogulla P.E. of ASEC, it was decided that the contractor's remedial work would be suitable to continue soil placement.


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.