

ASEC Report ID : 54195
Name of the Project : Estates at Old Friendship
Project Location : Buford, GA
Weather : 73
Departure Time : 04/25/2022 12:30
ASEC Technician Name : Rasheen Biggins

Date : 04/25/2022
Project No : 2021C082
Client Company : CCG Constructors LLC (Century)
Arrival Time : 04/25/2022 10:00
Onsite Hours : 02:30

Our AS Engineering and Consulting (ASEC) representative arrived on site for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawings/specifications, applicable codes, and materials submittals. The following observations were made on site today.

Upon arrival to the project site, our representative observed that work was already in progress. The contractor stated that they were in the process of obtaining borrow soil from a different site. It was observed that the new borrow soils were arriving on site with a high moisture content. The contractor elected to spread out the new stockpile and allow the wet borrow soils aerate and dry out before using. Density tests were performed on fill already placed and compacted earlier. Results can be found in the attached density report.


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.