

ASEC Report ID : 52980
Name of the Project : Estates at Old Friendship
Project Location : Buford, GA
Weather : 40 Cloudy
Departure Time : 01/15/2022 13:00
ASEC Technician Name : Russell Hendrix

Date : 01/25/2022
Project No : 2021C082
Client Company : CCG Constructors LLC (Century)
Arrival Time : 01/15/2022 08:00
Onsite Hours : 05:00

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawings/specifications, applicable codes, and materials submittals. The following observations were made on site today:

It was observed that storm drainpipe A7-A71 was backfilled. An RTSC3 trench packer was used for compaction. Several densities were taken during this process see attached report. Due to excessive moistures required compaction was not reached. A recommendation was made for smaller lifts and using soil with a lower moisture content. A discussion with Bill Bernard, the general superintendent, was conducted following testing.


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.