

Date : 06/11/2023
Project No : 2022C106
Client Company : CWM
Arrival Time : 06/11/2023 7:30
Onsite Hours : 06:00

ASEC Report ID : 59737
Name of the Project : Taxiway 2022 Pavement Replacement
Project Location : HJAIA
Weather : rainy
Departure Time : 06/11/2023 13:30
ASEC Technician Name : Aminullah Azimi

At the request of the client's representative, our AS ENGINEERING AND CONSULTING, LLC (ASEC) representative visited the job site to observe and monitor the contractor's work activities from a quality standpoint to assure compliance with project drawings/specifications, applicable codes, and materials submittals and conducted QC testing per the project drawings and specifications. The following observations were made on site this shift:

- A proof-roll observation was performed in the taxiway replacement 22, phase 1B, east shoulder.
- A fully loaded tandem-axled water truck was used to proof-roll the above-mentioned subgrade with multiple passes across the area.
- Severe yielding and deflection was not observed during the proof-roll at all areas mentioned above, except a small area (10×7) feet at station 531+5 or east of the east shoulder. It was recommended to undercut to a depth of 2' and replaced low slump concrete.
- Our representative along with Saketh of ATLQA and the ATLNext representative Hakim observed the proof-roll.
- Milling was observed to be completed prior to proof-roll activities.



Date : 06/11/2023
Project No : 2022C106
Client Company : CWM
Arrival Time : 06/11/2023 7:30
Onsite Hours : 06:00

ASEC Report ID : 59737
Name of the Project : Taxiway 2022 Pavement Replacement
Project Location : HJAIA
Weather : rainy
Departure Time : 06/11/2023 13:30
ASEC Technician Name : Aminullah Azimi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.