

Date : 06/17/2023
Project No : 2022C106
Client Company : CWM
Arrival Time : 06/17/2023 15:00
Onsite Hours : 06:00

ASEC Report ID : 59853
Name of the Project : Taxiway 2022 Pavement Replacement
Project Location : HJAIA
Weather : cloudy
Departure Time : 06/17/2023 21:00
ASEC Technician Name : Aminullah Azimi

At the request of the client's representative, our AS ENGINEERING AND CONSULTING, LLC (ASEC) representative visited the job site to observe the contractor's work activities from a quality standpoint to assure compliance with project drawings/specifications, applicable codes, and materials submittals and conducted QC testing per the project drawings and specifications. The following observations were made on site this shift:

- Milling and proof-roll observation was performed on the taxiway replacement 22, phase 1A.
- A fully loaded tandem-axled dump truck was used to proof-roll the above-mentioned subgrade with multiple passes across the area.
- Severe yielding and deflection were not observed during the proof-roll at all areas mentioned above. except an area on the north end of lane 1, along to the west edge of the shoulder. It was recommended to undercut to a depth of 6" and replaced with lean concrete.
- Our representative along with Goerge of ATLQA and the ATLNext representative Kenton observed the proof-roll.



Date : 06/17/2023
Project No : 2022C106
Client Company : CWM
Arrival Time : 06/17/2023 15:00
Onsite Hours : 06:00

ASEC Report ID : 59853
Name of the Project : Taxiway 2022 Pavement Replacement
Project Location : HJAIA
Weather : cloudy
Departure Time : 06/17/2023 21:00
ASEC Technician Name : Aminullah Azimi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.