

Date : 04/09/2024
Project No : 2022C106
Client Company : CWM
Arrival Time : 04/09/2024 8:00
Onsite Hours : 08:00

ASEC Report ID : 65947
Name of the Project : Taxiway 2022 Pavement Replacement
Project Location : HJAIA
Weather : rainy
Departure Time : 04/09/2024 16:00
ASEC Technician Name : Aminullah Azimi

At the request of the client's representative, AS ENGINEERING AND CONSULTING, LLC (ASEC) representative visited the job site to observe the contractor's work activities from a quality standpoint to verify compliance with project drawings/specifications, applicable codes, and materials submittals and conducted QC testing per the project drawings and specifications. The following observations were made on site this shift:

- Pre pour card was canceled due to rain in this day.
- BBH installing base for lights.
- Performed moisture content tests for GAB on phase 7B.
- CWM was preparing phase A, lines 1 and 3 for pre pour card.

In case of any questions or concerns with regards to our observations or recommendations stated in this report we will be more than glad to discuss them with you.



Date : 04/09/2024
Project No : 2022C106
Client Company : CWM
Arrival Time : 04/09/2024 8:00
Onsite Hours : 08:00

ASEC Report ID : 65947
Name of the Project : Taxiway 2022 Pavement Replacement
Project Location : HJAIA
Weather : rainy
Departure Time : 04/09/2024 16:00
ASEC Technician Name : Aminullah Azimi



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.