

Date : 04/11/2024
Project No : 2022C106
Client Company : CWM
Arrival Time : 04/11/2024 8:00
Onsite Hours : 08:00

ASEC Report ID : 65957
Name of the Project : Taxiway 2022 Pavement Replacement
Project Location : HJAIA
Weather : sunny
Departure Time : 04/11/2024 16:00
ASEC Technician Name : Aminullah Azimi

At the request of the client's representative, our AS ENGINEERING AND CONSULTING, LLC (ASEC) representative visited the job site to observe the contractor's work activities from a quality standpoint to verify compliance with project drawings/specifications, applicable codes, and materials submittals and conducted QC testing per the project drawings and specifications. The following observations were made on site this shift:

- A pre-pour observation was performed in the taxiway 2022 replacement, phase A lanes 1 and 3, and hand pour lane 4, panel 1 from the west end and lane 4 panel 1 from the east end, on this day.
- The contractor completed rebar and dowel basket placement for this lane.
- Visually inspected the installation and setup of these lanes and advised the contractor representatives of any minor corrections that were required.
- Contractor cleaned loose rock and debris and puddles of water from the base.
- Baskets were found to be level and straight and secured.
- Dowel bars have epoxy. Embedment depth was found to be 15" into concrete.
- The reinforcing steel was checked for correct size, number of bars, location of bars, spacing, cleanliness, support against displacement, splicing, clearance and steel grade. Based on visual observations and field measurements, the reinforcing steel at the utility panel, appeared to be acceptable for size, spacing and quantity.
- Our representative along with Deion of ATLQA and Braylyn of ATLNext signed the pre-pour card.
- ABC performed saw cut for under drain on CTB in phase B,
- performed density testing for storm water line between MH A-2 to MH A-2 and MH A-4,

In case of any questions or concerns with regards to our observations or recommendations stated in this report we will be more than glad to discuss them with you.



Date : 04/11/2024
Project No : 2022C106
Client Company : CWM
Arrival Time : 04/11/2024 8:00
Onsite Hours : 08:00

ASEC Report ID : 65957
Name of the Project : Taxiway 2022 Pavement Replacement
Project Location : HJAIA
Weather : sunny
Departure Time : 04/11/2024 16:00
ASEC Technician Name : Aminullah Azimi



Date : 04/11/2024
Project No : 2022C106
Client Company : CWM
Arrival Time : 04/11/2024 8:00
Onsite Hours : 08:00

ASEC Report ID : 65957
Name of the Project : Taxiway 2022 Pavement Replacement
Project Location : HJAIA
Weather : sunny
Departure Time : 04/11/2024 16:00
ASEC Technician Name : Aminullah Azimi



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.