

Date : 03/16/2023
Project No : 2022C128
Client Company : Century
Arrival Time :
Onsite Hours :

ASEC Report ID : 58185
Name of the Project : Sidney Square, Flowery Branch
Project Location : Flowery Branch
Weather : sunny
Departure Time : 03/16/2023
ASEC Technician Name : Russell Hendrix

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative noted above, for the purpose of providing quality control inspection and testing services, visual observation techniques were employed to assure compliance with project drawing/specifications.

A request was made to test the clubhouse parking lot with a 2nd proof-roll. Remediation from the previous day (including 2 lifts) was not observed. Upon placing approximately 18 inches of crushed stone, a loaded tandem axel dump truck was used for the proof-roll. Significant movement was still observed throughout the parking lot area. A recommendation by Ram Mogulla, ASEC PE, of using textile fabric was given. DRH elected to not follow the recommendation. Asphalt paving started without any remediation.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.