

Date : 02/28/2023
Project No : 2022C128
Client Company : Century
Arrival Time : 02/28/2023
Onsite Hours :

ASEC Report ID : 58163
Name of the Project : Sidney Square, Flowery Branch
Project Location : Flowery Branch
Weather : sunny
Departure Time : 02/28/2023
ASEC Technician Name : Russell Hendrix

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative noted above, for the purpose of providing quality control inspection and testing services, visual observation techniques were employed to assure compliance with project drawing/specifications,

A request was made to observe a proof-roll to prepare for street paving in the Sidney Square development. A loaded tandem axel dump truck was used. A city inspector, along with the paving company representative, was in attendance.

All streets in the development were checked and 19 problem areas were found and listed below. All dimensions are in feet:

Entrance 9×23; Radius 6×27; parking 5×15; parking 5×20, main road side 4.5×16, 4.5×8, 4.5×18; main road end 5.5×10, 3.5×11; radius 7×42. side road 4×14, 4×12, 4×12; end of side road 4.5×10; radius 3.5×16. side 3.5×14, 3.5×6; radius 4.5×15, 4.5×22.

Remediation work was not observed. No additional work was performed.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.