

Date : 01/05/2023  
Project No : 2022C165  
Client Company : Toll Bros. Inc.  
Arrival Time : 01/05/2023 10:00  
Onsite Hours : 03:00


ASEC Report ID : 55961  
Name of the Project : Northfield @ Polo Fields - Phase2  
Project Location : Pittman Road, Cumming, GA  
Weather : Sunny  
Departure Time : 01/05/2023 13:00  
ASEC Technician Name : Vidal Dias

Our ASEC representative visited the site to observe the soil conditions for placing pipe. The site soil conditions were observed to be above optimum moisture content levels. Soils were saturated due to heavy rain. The work area is outlined by the red rectangle on the attached drawing. Photos A, B and C highlight the areas of excessive saturation.

Contractor mentioned that the placement of backfill around manhole was temporary and that it would be removed when placement of pipe begins to connect to the second manhole.

  
MAP  
  
B

  
A  
  
C



**Vidal Dias**  
070321636  
Project Geologist



**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.