

Date : 01/06/2023
Project No : 2022C165
Client Company : Toll Bros. Inc.
Arrival Time : 01/06/2023 08:30
Onsite Hours : 08:45

ASEC Report ID : 55999
Name of the Project : Northfield @ Polo Fields - Phase2
Project Location : Pittman Road, Cumming, GA
Weather : sunny
Departure Time : 01/06/2023 17:20
ASEC Technician Name : Vidal Shengan

As requested, our AS Engineering & Consulting (ASEC) representative was on site to observe site activities:

Upon arrival, the contractor began the laying of pipe. The contractor proceeded to work on manhole A0 to manhole D1 according to project specifications.

The contractor excavated to a depth of 20 feet (with proper sloping). Ground water was encountered between a depth of 13' to 20' below grade. Mr. Ram Mogulla of ASEC recommended the placement of additional #57 stone to stabilize the subgrade prior to pipe and backfill placement. The contractor has been laying pipe for most of the day.


pipes above 12" to 18" of gravel


slope 0.85%


pipes covered with gravel


work location

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.