

Date : 11/14/2022  
Project No : 2022C165  
Client Company : Toll Bros. Inc.  
Arrival Time : 11/14/2022 08:00  
Onsite Hours : 01:00

ASEC Report ID : 55666  
Name of the Project : Northfield @ Polo Fields - Phase2  
Project Location : Pittman Road, Cumming, GA  
Weather : Sunny & cold  
Departure Time : 11/14/2022 09:00  
ASEC Technician Name : Vidal Dias

As requested, our ASEC representative arrived on site to observe work in progress. Soils were not being placed today due to high soil moisture contents. The contractor is helping the clearing team remove the brush towards the site entrance. Soil placement will resume when conditions improve.



**Vidal Dias**  
070321636  
Project Geologist

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.