

Date : 05/08/2024
Project No : 2022C165
Client Company : Toll Bros. Inc.
Arrival Time : 05/08/2024 10:00
Onsite Hours : 06:00

ASEC Report ID : 66413
Name of the Project : Northfield @ Polo Fields - Phase2
Project Location : Pittman Road, Cumming, GA
Weather : Cloudy
Departure Time : 05/08/2024 16:
ASEC Technician Name : Fawad Shagiwal

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services.

The following observations were observed on the site this day.

- Three layers of 14312.7 cubic feet of large “surge stone” was placed and compacted in the new pond behind the Lot #22 using Excavator (PC390LC) equipment.
- Four layers of 10044 cubic feet of soil was placed and compacted in the new pond behind the Lot #22 using Excavator (PC390LC) equipment.



Date : 05/08/2024
Project No : 2022C165
Client Company : Toll Bros. Inc.
Arrival Time : 05/08/2024 10:00
Onsite Hours : 06:00

ASEC Report ID : 66413
Name of the Project : Northfield @ Polo Fields - Phase2
Project Location : Pittman Road, Cumming, GA
Weather : Cloudy
Departure Time : 05/08/2024 16:
ASEC Technician Name : Fawad Shagiwal



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.