

Date : 02/07/2023
Project No : 2022C174
Client Company : CWM
Arrival Time : 02/07/2023
Onsite Hours :

ASEC Report ID : 57357
Name of the Project : CWM Plant on Mulberry Rock Road
Project Location : Dallas, Paulding County
Weather : Sunny
Departure Time : 02/07/2023
ASEC Technician Name : Russell Hendrix

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services, visual observation techniques were employed to assure compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day:

A request was made for subgrade soils testing on an approximate 17' x 17' slab (see photo) located in the far southeast of the project. Upon arrival our representative observed that graded aggregate base (GAB) had already been placed and was not tested. Our representative excavated down through the GAB to perform a Dynamic Cone Penetrometer (DCP) test in the approximate center of the slab.

1st foot - GAB (not tested)

2nd foot - 20 blows- soils were visually identified as a red sandy silt

3rd foot - 20 blows - soils were visually identified as a red sandy silt

4th foot - 20 blows - soils were visually identified as a brown silty sand

No nuclear gauge density testing could be performed.




Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.