

Date : 05/21/2023
Project No : 2022C178
Client Company : CW Matthews
Arrival Time : 05/21/2023 12:00
Onsite Hours : 08:00

ASEC Report ID : 59430
Name of the Project : Ramp 2 Pavement Replacement
Project Location : HJAIA
Weather : cloudy
Departure Time : 05/21/2023 20:00
ASEC Technician Name : Aminullah Azimi

At the request of the client's representative, our AS ENGINEERING AND CONSULTING, LLC (ASEC) representative visited the job site to observe and the contractor's work activities from a quality standpoint to assure compliance with project drawings/specifications, applicable codes, and materials submittals and conducted QC testing per the project drawings and specifications. The following observations were made on site this shift:

- Pre-pour observation was performed in the Phase 5 - Lane 2 and Lane 4 portions of the project on this day. Contractor completed rebar and dowel basket placement for these lanes.
- The writer visually inspected the installation and setup of these lanes and advised the contractor representatives of any minor corrections that were needed.
- The contractor cleaned loose rock and debris and standing water from the base.
- Baskets were found to be level, straight and secured.
- Dowel bars were found to have epoxy. Embedment length was found to be 15 inches into concrete.
- Also observed a proof-roll on taxi way 6A. The subgrade appeared to be at finished grade elevation based on information provided. A fully loaded tandem-axled dump truck was used to proof-roll the above-mentioned subgrade with multiple passes across the area.

Severe yielding and deflection was not observed during the proof-roll at all areas mentioned above, except a small area (11×17) feet at location Lane 1 in the SE corner. It was recommended to undercut to the depth of 6" and replace it with low slump concrete,

- The writer along with Saketh of ATLQA and ATLNext representative Keith Kendal and CWM rep Brandon signed the pre-pour card.



Date : 05/21/2023
Project No : 2022C178
Client Company : CW Matthews
Arrival Time : 05/21/2023 12:00
Onsite Hours : 08:00

ASEC Report ID : 59430
Name of the Project : Ramp 2 Pavement Replacement
Project Location : HJAIA
Weather : cloudy
Departure Time : 05/21/2023 20:00
ASEC Technician Name : Aminullah Azimi



Date : 05/21/2023
Project No : 2022C178
Client Company : CW Matthews
Arrival Time : 05/21/2023 12:00
Onsite Hours : 08:00

ASEC Report ID : 59430
Name of the Project : Ramp 2 Pavement Replacement
Project Location : HJAIA
Weather : cloudy
Departure Time : 05/21/2023 20:00
ASEC Technician Name : Aminullah Azimi



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.