

Date : 03/07/2023  
Project No : 2022C235  
Client Company : Jackson Demolition Service, Inc.  
Arrival Time : 03/07/2023 06:00  
Onsite Hours : 10:30

ASEC Report ID : 57512  
Name of the Project : Plant Gorgas Demolition and Grading  
Project Location : 460 Gorgas Rd, Parrish, AL 35580  
Weather : Sunny  
Departure Time : 03/07/2023 16:30  
ASEC Technician Name : Vidal Dias

AS ENGINEERING AND CONSULTING, LLC (ASEC) representative Vidal Dias visited the site at the request of Jackson Demolition representative Josh Kelly. The undersigned representative was present to monitor, verify and document the ongoing project activities.

During the visit, the following observations were made:

1. The contractor received thirty-nine (39) loads of fill material and placed it in area H8 of the basement. Fill was placed in accordance with ITP-001. Material was placed in 2 foot lifts as part of the planned bridge lift. No testing was performed on this day as the lift was not ready to be assessed.
2. Steel plates were placed to screen the HDPE pipe openings in the north and south trenches in accordance with ITP-012.
3. Riprap was placed adjacent to the steel plates in both trenches.

Photo documentation is included below:



Steel plates between pipe and rip rap in north trench



Date : 03/07/2023  
Project No : 2022C235  
Client Company : Jackson Demolition Service, Inc.  
Arrival Time : 03/07/2023 06:00  
Onsite Hours : 10:30

ASEC Report ID : 57512  
Name of the Project : Plant Gorgas Demolition and Grading  
Project Location : 460 Gorgas Rd, Parrish, AL 35580  
Weather : Sunny  
Departure Time : 03/07/2023 16:30  
ASEC Technician Name : Vidal Dias



Steel plates between pipe and rip rap in south trench



Steel plates cover the pipe opening in the south trench. Four 5" - 6" holes were cut in steel to facilitate water flow and prevent rip rap from migrating into drains.



Steel plates cover pipe opening in the north trench. Four 5" - 6" holes were cut in steel to facilitate water flow and prevent rip rap from migrating into drains.

**Vidal Dias**  
070321636  
Project Geologist



**Ramchandra Mogulla, PE**  
31220  
Senior Engineer

Date : 03/07/2023  
Project No : 2022C235  
Client Company : Jackson Demolition Service, Inc.  
Arrival Time : 03/07/2023 06:00  
Onsite Hours : 10:30

ASEC Report ID : 57512  
Name of the Project : Plant Gorgas Demolition and Grading  
Project Location : 460 Gorgas Rd, Parrish, AL 35580  
Weather : Sunny  
Departure Time : 03/07/2023 16:30  
ASEC Technician Name : Vidal Dias

---

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.