

Date : 03/09/2023
Project No : 2022C235
Client Company : Jackson Demolition Service, Inc.
Arrival Time : 03/09/2023 06:00
Onsite Hours : 10:30

ASEC Report ID : 57626
Name of the Project : Plant Gorgas Demolition and Grading
Project Location : 460 Gorgas Rd, Parrish, AL 35580
Weather : RAINY
Departure Time : 03/09/2023 16:30
ASEC Technician Name : Vidal Dias

Our AS ENGINEERING AND CONSULTING, LLC (ASEC) representative Vidal Dias visited the site at the request of Jackson Demolition representative Josh Kelly. The undersigned representative was present to observe, verify and document the ongoing project activities. During the visit, the following observations were made:

1. 460.5 tons of 825B was received and placed in sections D6, C6, B6, H6, G6, and F6. The 825B was placed in accordance with ITP- 003.
2. Five (5) loads of fill material were received but not placed due to hazardous weather conditions.

Photo documentation is included below:



825B Placement 8" loose lift facing south.



825B Placement 8" loose lift facing south.

Date : 03/09/2023
Project No : 2022C235
Client Company : Jackson Demolition Service, Inc.
Arrival Time : 03/09/2023 06:00
Onsite Hours : 10:30



ASEC Report ID : 57626
Name of the Project : Plant Gorgas Demolition and Grading
Project Location : 460 Gorgas Rd, Parrish, AL 35580
Weather : RAINY
Departure Time : 03/09/2023 16:30
ASEC Technician Name : Vidal Dias



825B Placement 8" loose lift facing south.



825B Placement 8" loose lift facing south.



Ramchandra Mogulla, PE
31220
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.