

Date : 03/15/2023
Project No : 2022C235
Client Company : Jackson Demolition Service, Inc.
Arrival Time : 03/15/2023 06:00
Onsite Hours : 10:30

ASEC Report ID : 57825
Name of the Project : Plant Gorgas Demolition and Grading
Project Location : 460 Gorgas Rd, Parrish, AL 35580
Weather : SUNNY
Departure Time : 03/15/2023 16:30
ASEC Technician Name : Vidal Dias

Our AS ENGINEERING AND CONSULTING, LLC (ASEC) representative Vidal Dias visited the site at the request of Jackson Demolition representative Josh Kelly. The undersigned representative was present to observe, verify and document the ongoing project activities.

During the visit, the following observations were made:

1. 612 Yards (18 loads) of clay materials were received and placed in the basement stationed at a sections H7 and H8.
2. The fill materials were placed and compacted in the basement in compliance with ITP-001.
3. 825B and crushed concrete were placed in sections H6 and G6 and compacted using CAT CS54B. The 825B was placed in compliance with ITP-003.

Photo documentation is included below:



825B Place and compacted



Date : 03/15/2023
Project No : 2022C235
Client Company : Jackson Demolition Service, Inc.
Arrival Time : 03/15/2023 06:00
Onsite Hours : 10:30

ASEC Report ID : 57825
Name of the Project : Plant Gorgas Demolition and Grading
Project Location : 460 Gorgas Rd, Parrish, AL 35580
Weather : SUNNY
Departure Time : 03/15/2023 16:30
ASEC Technician Name : Vidal Dias



Placement of Fill material and compacted using CAT 815 in the basement.



Ramchandra Mogulla, PE
31220
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.