

Date : 05/15/2023
Project No : 2022C235
Client Company : Jackson Demolition Service, Inc.
Arrival Time : 05/15/2023 06:30
Onsite Hours : 10:00

ASEC Report ID : 59287
Name of the Project : Plant Gorgas Demolition and Grading
Project Location : 460 Gorgas Rd, Parrish, AL 35580
Weather : Clear skies
Departure Time : 05/15/2023 16:30
ASEC Technician Name : Ramchandra Mogulla

AS ENGINEERING AND CONSULTING, LLC (ASEC) representative Ram Mogulla visited the site at the request of Jackson Demolition representative Josh Kelly. The undersigned representative was present to monitor, verify and document the ongoing project activities. (reference drawing E720661 S1 - R5, E720659 S1-R5.)

During the visit, the following observations were made:

1. Based on the tickets from the 13th May 2023 (Saturday), we understand, one thousand two hundred and twenty four (1224) cubic yards of fill material was received and placed as lift (8) in section 1 & 2 basement area G7.
2. Two thousand eighty eight (2088) cubic yards of fill material was received and placed as lift (12) in section 1 basement area G7 (drawing E720661) of the basement. The materials were placed and compacted in compliance with ITP-001.
3. A total of 3 nuclear density tests and a Proctor check were performed on this day. Testing was performed on Lift 11 in section 1 and lift 8 of section 2. Testing locations and test results are reported in a stand alone report.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 05/15/2023
Project No : 2022C235
Client Company : Jackson Demolition Service, Inc.
Arrival Time : 05/15/2023 06:30
Onsite Hours : 10:00

ASEC Report ID : 59287
Name of the Project : Plant Gorgas Demolition and Grading
Project Location : 460 Gorgas Rd, Parrish, AL 35580
Weather : Clear skies
Departure Time : 05/15/2023 16:30
ASEC Technician Name : Ramchandra Mogulla



Ramchandra Mogulla, PE
31220
Senior Engineer

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.