

Date : 07/06/2023  
Project No : 2022C235  
Client Company : Jackson Demolition Service, Inc.  
Arrival Time : 07/06/2023 06:00  
Onsite Hours : 10:30

ASEC Report ID : 60106  
Name of the Project : Plant Gorgas Demolition and Grading  
Project Location : 460 Gorgas Rd, Parrish, AL 35580  
Weather : SUNNY  
Departure Time : 07/06/2023 16:30  
ASEC Technician Name : Avinash Bandham

AS ENGINEERING AND CONSULTING, LLC (ASEC) representative Avinash Bandam visited the site at the request of Jackson Demolition representative Josh Kelly. The undersigned representative was present to monitor, verify and document the ongoing project activities. (Reference drawing E720661 S1 - R8, E720659 S1-R8.)

During the visit, the following observations were made:

1. Two thousand five hundred and twenty (2520) cubic yards of fill materials were placed for lift (17) in section 2-part 2 area G7 (E720659 S1-R8) and continued and started to place a new lift in section 1 area B7 (E720661 S1 - R8) for lift (19). The materials were placed and compacted in accordance with ITP-001, and the fill area is highlighted in brown as depicted in the attached drawing.
2. The basement area was probed using the hand probe and two moisture density tests has been performed in section 2 part 2. The enclosed and attached drawing depict the test locations.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Highlighted area showing the fill material placement location



Elevation of the test location

Date : 07/06/2023  
Project No : 2022C235  
Client Company : Jackson Demolition Service, Inc.  
Arrival Time : 07/06/2023 06:00  
Onsite Hours : 10:30

ASEC Report ID : 60106  
Name of the Project : Plant Gorgas Demolition and Grading  
Project Location : 460 Gorgas Rd, Parrish, AL 35580  
Weather : SUNNY  
Departure Time : 07/06/2023 16:30  
ASEC Technician Name : Avinash Bandham



Elevation of the test location



Started the placement of new lift placement in section 1 basement area B7



Started the placement of new lift placement in section 1 basement area B7



Started the placement of new lift placement in section 1 basement area B7

Date : 07/06/2023  
Project No : 2022C235  
Client Company : Jackson Demolition Service, Inc.  
Arrival Time : 07/06/2023 06:00  
Onsite Hours : 10:30

ASEC Report ID : 60106  
Name of the Project : Plant Gorgas Demolition and Grading  
Project Location : 460 Gorgas Rd, Parrish, AL 35580  
Weather : SUNNY  
Departure Time : 07/06/2023 16:30  
ASEC Technician Name : Avinash Bandham



Placement of fill material in the section part 2 in the basement.



Placement of fill material in the section part 2 in the basement.



**Ramchandra Mogulla, PE**  
**31220**  
**Senior Engineer**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.