

Date : 08/22/2023
Project No : 2022C235
Client Company : Jackson Demolition Service, Inc.
Arrival Time : 08/22/2023 6:00
Onsite Hours : 10:30

ASEC Report ID : 60968
Name of the Project : Plant Gorgas Demolition and Grading
Project Location : 460 Gorgas Rd, Parrish, AL 35580
Weather : Sunny
Departure Time : 08/22/2023 16:30
ASEC Technician Name : Avinash Bandham

Representatives Present:

- Avinash Bandam (ASEC)
- Josh Kelly (Jackson Demolition)

Purpose of Visit: The site visit was conducted at the request of Jackson Demolition's representative, Josh Kelly, to monitor, verify, and document the ongoing project activities. The objective was to ensure that all construction and engineering activities are conducted in alignment with established standards and procedures.

Observations:

1. Fill Material Placement:

- A total of 2,592 cubic yards of fill materials were placed for Lift 30 in section 2 area G7 of the second part as per drawing E720659. The placement of materials adhered to the guidelines outlined in ITP-001.
- The designated fill area is highlighted in purple on the attached drawing.

2. Trench Excavation for Water Line Installation:

- A trench, 2 feet deep, has been excavated south of the basement for the installation of the water line. This signifies progress towards the planned water line installation activities.

Testing and Verification: No testing was carried out during the current visit. Testing for both section 1 and section 2 is scheduled for the subsequent day or upon the completion of the entire lift. Consequently, density reports were not generated on this day.

We appreciate the opportunity to provide our services on this project. Should you have any inquiries or require further discussion about this report, please feel free to contact us. We remain available to address any questions or concerns you may have.

Date : 08/22/2023
Project No : 2022C235
Client Company : Jackson Demolition Service, Inc.
Arrival Time : 08/22/2023 6:00
Onsite Hours : 10:30

ASEC Report ID : 60968
Name of the Project : Plant Gorgas Demolition and Grading
Project Location : 460 Gorgas Rd, Parrish, AL 35580
Weather : Sunny
Departure Time : 08/22/2023 16:30
ASEC Technician Name : Avinash Bandham



Highlighted region depicts the section 2 part 2 area of the basement G7



Trench has been excavated at the depth of 2ft



Trench has been excavated at the depth of 2ft



Placement of Lift at section 2 part 2

Date : 08/22/2023
Project No : 2022C235
Client Company : Jackson Demolition Service, Inc.
Arrival Time : 08/22/2023 6:00
Onsite Hours : 10:30

ASEC Report ID : 60968
Name of the Project : Plant Gorgas Demolition and Grading
Project Location : 460 Gorgas Rd, Parrish, AL 35580
Weather : Sunny
Departure Time : 08/22/2023 16:30
ASEC Technician Name : Avinash Bandham



Placement of Lift at section 2 part 2



Ramchandra Mogulla, PE
31220
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.