

Date : 09/01/2023
Project No : 2022C235
Client Company : Jackson Demolition Service, Inc.
Arrival Time : 09/01/2023 06:00
Onsite Hours : 10:30

ASEC Report ID : 61284
Name of the Project : Plant Gorgas Demolition and Grading
Project Location : 460 Gorgas Rd, Parrish, AL 35580
Weather : RAINY
Departure Time : 09/01/2023 16:30
ASEC Technician Name : Avinash Bandham

AS ENGINEERING AND CONSULTING, LLC (ASEC) representative Avinash Bandam visited the site at the request of Jackson Demolition representative Josh Kelly. The undersigned representative was present to monitor, verify and document the ongoing project activities. (Reference drawing E720661 S1 - R8, E720659 S1-R8.)

1. Two thousand two hundred and fourteen (2214) cubic yards of fill materials were received for lift (3) in section 1 basement area B7 (E720661 S1-R8) and for lift (3) in section 2 basement are G7(E720659 S1-R8). The materials were placed and compacted in accordance with ITP-001, and the fill area is highlighted in brown as depicted in the attached drawing.
2. The basement area was probed using the hand probe and three moisture density test using nuclear method were performed in the basement followed with a check-plug to verify the Proctor curve application. The test locations are marked on the enclosed drawing.
3. Work in the basement has been suspended on an account of rainfall.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 09/01/2023
Project No : 2022C235
Client Company : Jackson Demolition Service, Inc.
Arrival Time : 09/01/2023 06:00
Onsite Hours : 10:30

ASEC Report ID : 61284
Name of the Project : Plant Gorgas Demolition and Grading
Project Location : 460 Gorgas Rd, Parrish, AL 35580
Weather : RAINY
Departure Time : 09/01/2023 16:30
ASEC Technician Name : Avinash Bandham



Ramchandra Mogulla, PE
31220
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.