

Date : 01/28/2024
Project No : 2023C111
Client Company : 2MATL
Arrival Time : 01/28/2024 22:00
Onsite Hours : 08:00

ASEC Report ID : 63836
Name of the Project : DOA Fiber Infrastructure Improvements
Project Location : HJAIA
Weather : windy/ clear night
Departure Time : 01/29/2024 06:00
ASEC Technician Name : Isaac Davis

Project Report: RTR Tower - Fiber Duct Bank Density Tests

Project Overview:

- **Location:** RTR Tower
- **Scope:** Fiber Duct Bank Placement between Sierra and Mike 14
- **Section Length:** 50 feet

Density Tests Summary:

Test #1:

- **Wet Density (WD):** 117.0 lb/ft³
- **Dry Density (DD):** 87.5 lb/ft³
- **Moisture Content:** 33.6%
- **Compaction:** 78%

Test #2:

- **Wet Density (WD):** 119.8 lb/ft³
- **Dry Density (DD):** 91.5 lb/ft³
- **Moisture Content:** 30.8%
- **Compaction:** 82%

Specifications:

- **Required Compaction:** 80%

Observations:

- Both density tests were conducted on the precast duct bank section between Sierra and Mike 14.
- Test #1 exhibited a wet density of 117.0 lb/ft³ and a dry density of 87.5 lb/ft³, with a moisture content of 33.6% and compaction of 78%.
- Test #2 showed improvements with a wet density of 119.8 lb/ft³ and a dry density of 91.5 lb/ft³. The moisture content reduced to 30.8%, and the compaction increased to 82%.

Compliance with Specifications:

- The specified compaction requirement is 80%, which was achieved and surpassed in Test #2, indicating satisfactory compaction levels for the fiber duct bank.

Date : 01/28/2024
Project No : 2023C111
Client Company : 2MATL
Arrival Time : 01/28/2024 22:00
Onsite Hours : 08:00

ASEC Report ID : 63836
Name of the Project : DOA Fiber Infrastructure Improvements
Project Location : HJAIA
Weather : windy/ clear night
Departure Time : 01/29/2024 06:00
ASEC Technician Name : Isaac Davis



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.