

Date : 01/29/2024
Project No : 2023C111
Client Company : 2MATL
Arrival Time : 01/28/2024 22:00
Onsite Hours : 08:00

ASEC Report ID : 63831
Name of the Project : DOA Fiber Infrastructure Improvements
Project Location : HJAIA
Weather : windy/ clear night
Departure Time : 01/29/2024 06:00
ASEC Technician Name : Isaac Davis

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
01/29/2024	01	33.6	87.6	brown sandy silt		0	Infinity	80	D6938	Pass
Location : , Elv/Depth :Top Lift Comment : Had the contractor run the trench roller over more to meet the specifications. Tested By : Isaac Davis Gauge Serial No. :										
01/29/2024	02	30.8	91.6	Brown sandy silt		0	Infinity	80	D6938	Pass
Location : , Elv/Depth :Top lift Comment : Passing Specifications. Contractor Placing back the same compaction or high from first initial tests. Tested By : Isaac Davis Gauge Serial No. :										

Remark: Test performed in general accordance with signed referenced ASTM Method.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 01/29/2024
Project No : 2023C111
Client Company : 2MATL
Arrival Time : 01/28/2024 22:00
Onsite Hours : 08:00

ASEC Report ID : 63831
Name of the Project : DOA Fiber Infrastructure Improvements
Project Location : HJAIA
Weather : windy/ clear night
Departure Time : 01/29/2024 06:00
ASEC Technician Name : Isaac Davis

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
03/04/2023	M10	119.0	11.4	Modified	M10 Sand