

Date : 04/24/2024
Project No : 2023C111
Client Company : 2MATL
Arrival Time : 04/24/2024
Onsite Hours :

ASEC Report ID : 67321
Name of the Project : DOA Fiber Infrastructure Improvements
Project Location : HJAIA
Weather :
Departure Time : 04/24/2024
ASEC Technician Name : Zabihullah Lodin

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
04/24/2024	1	18.6	96.5				Infinity	90	D6938	Pass
Location : 10 feet south from existing comm manhole, Elv/Depth :3 feet below finished grade										
Comment :										
Tested By : Zabihullah Lodin Gauge Serial No. :										
04/24/2024	2	17.9	95.2				Infinity	90	D6938	Pass
Location : 10 feet south from existing comm manhole, Elv/Depth :3 feet below finished grade										
Comment :										
Tested By : Zabihullah Lodin Gauge Serial No. :										

Remark: Test performed in general accordance with signed referenced ASTM Method.

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 04/24/2024
Project No : 2023C111
Client Company : 2MATL
Arrival Time : 04/24/2024
Onsite Hours :

ASEC Report ID : 67321
Name of the Project : DOA Fiber Infrastructure Improvements
Project Location : HJAIA
Weather :
Departure Time : 04/24/2024
ASEC Technician Name : Zabihullah Lodin

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
03/04/2023	M10	119.0	11.4	Modified	M10 Sand