

Date : 02/27/2024
Project No : 2023C141
Client Company : Toll Bros
Arrival Time : 02/27/2024 15:00
Onsite Hours : 02:30

ASEC Report ID : 64535
Name of the Project : N. Gate - Old Atlanta Road
Project Location : Cumming
Weather : cloudy
Departure Time : 02/27/2024 17:30
ASEC Technician Name : Aminullah Azimi

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
02/27/2024	1	18.8	102.3	24469	103.9	18.7	98.5	95	D6938	Pass
Location : Lot #33, Elv/Depth :9 feet below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										
02/27/2024	2	22.4	100.5	24469	103.9	18.7	96.7	95	D6938	Pass
Location : Basement of Lot #33, Elv/Depth :2.5 feet below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										
02/27/2024	3	16.8	108.7	24468	111.3	17.5	97.7	95	D6938	Pass
Location : Water storm, 22 feet west of MH 2A.1, Elv/Depth :2 feet below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										
02/27/2024	4	20.6	101.2	24469	103.9	18.7	97.4	95	D6938	Pass
Location : Water storm, 25 feet east of MH 2A.2, Elv/Depth :3 feet below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										

Remark: Test performed in general accordance with signed referenced ASTM Method.


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 02/27/2024
Project No : 2023C141
Client Company : Toll Bros
Arrival Time : 02/27/2024 15:00
Onsite Hours : 02:30

ASEC Report ID : 64535
Name of the Project : N. Gate - Old Atlanta Road
Project Location : Cumming
Weather : cloudy
Departure Time : 02/27/2024 17:30
ASEC Technician Name : Aminullah Azimi

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
12/04/2023	24468	111.3	17.5	Standard	Brown Sandy CLAY
12/04/2023	24469	103.9	18.7	Standard	Brown Sandy SILT