

Date : 10/31/2023
Project No : 2023C144
Client Company : CCG
Arrival Time : 10/31/2023 8:30
Onsite Hours : 04:00

ASEC Report ID : 62795
Name of the Project : Carodel Farms @ Union Church Rd
Project Location : Flowery Branch
Weather : sunny
Departure Time : 10/31/2023 12:30
ASEC Technician Name : Aminullah Azimi

At the request of the client's representative, our AS ENGINEERING AND CONSULTING, LLC (ASEC) representative visited the job site to observe the contractor's work activities from a quality standpoint to verify compliance with project drawings/specifications, applicable codes, and materials submittals and conducted QC testing per the project drawings and specifications. The following observations were made on site this shift:

- A proof-roll observation was performed on the roadway in the front of Lots #86 to 93,
- A fully loaded tandem-axle dump truck was used to proof-roll the above-mentioned subgrade with multiple passes across the area.
- No severe yielding or deflection was observed during the proof-roll at all areas mentioned above with the exception of two soft areas (10'x40') in the front of Lot #89 and (12'x20') in the front of Lot # 85. It was recommended to remove the soft soils to a depth of 6" and replaced with GAB and compact the area.



Date : 10/31/2023
Project No : 2023C144
Client Company : CCG
Arrival Time : 10/31/2023 8:30
Onsite Hours : 04:00

ASEC Report ID : 62795
Name of the Project : Carodel Farms @ Union Church Rd
Project Location : Flowery Branch
Weather : sunny
Departure Time : 10/31/2023 12:30
ASEC Technician Name : Aminullah Azimi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.