

Date : 08/11/2023
Project No : 2023C156
Client Company : CWM
Arrival Time : 08/11/2023 6:30
Onsite Hours : 03:00

ASEC Report ID : 60779
Name of the Project : Modern Cargo Expansion, Gate 70 - 2a
and 2b
Project Location : HJAIA
Weather : sunny
Departure Time : 08/11/2023 9:30
ASEC Technician Name : Aminullah Azimi

At the request of the client's representative, our AS ENGINEERING AND CONSULTING, LLC (ASEC) representative visited the job site to observe the contractor's work activities from a quality standpoint to assure compliance with project drawings/specifications, applicable codes, and materials submittals and conducted QC testing per the project drawings and specifications. The following observations were made on site this shift:

- A pre-pour observation was performed in the Cargo expansion line 25, portions of the project this day. The contractor completed rebar and dowel basket placement for these lanes.
- The writer visually inspected the installation and setup of these lanes and advised the contractor representatives of any minor corrections that were required.
- Contractor cleaned loose rock and debris and puddles of water from the base.
- Baskets were found to be level and straight and secured.
- Dowel bars have epoxy. Embedment depth into the concrete was found to be 15 inches.
- Our representative along with Kenny of 2MNext QA and the ATLNext representative Mark and CWM rep Brandon signed the pre-pour card.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.