

Date : 08/30/2023
Project No : 2023C159
Client Company : CW Matthews
Arrival Time : 08/30/2023 7:30
Onsite Hours : 06:00

ASEC Report ID : 61208
Name of the Project : Airfield Repairs 2021-23
Project Location : HJAlA, Atlanta, GA
Weather : cloudy
Departure Time : 08/30/2023 13:30
ASEC Technician Name : Aminullah Azimi

At the request of the client's representative, our AS ENGINEERING AND CONSULTING, LLC (ASEC) representative visited the job site to observe the contractor's work activities from a quality standpoint to assure compliance with project drawings/specifications, applicable codes, and materials submittals and conducted QC testing per the project drawings and specifications. The following observations were made on site this shift:

- A pre-pour observation was performed in the Airfield repair, Ramp 6 N, Storm drains portions of the project this day. The contractor completed rebar and dowel placement for these repair locations.
- The writer visually inspected the installation and setup of these Storm drains and advised the contractor representatives of any minor corrections that were required.
- Contractor cleaned loose rock and debris from the base.
- Our representative along with Selim of 2MNEXT and the ATLNext representative and CWM Rep Tim signed the pre-pour card.
- and also sampled and observed the placement of concrete for Storm drains repairs.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.