

Date : 06/02/2026
Project No : 2023C159
Client Company : CW Matthews
Arrival Time : 06/01/2026 21:30
Onsite Hours : 06:30

ASEC Report ID : 95016
Name of the Project : Airfield Repairs 2021-23
Project Location : HJAI, Atlanta, GA
Weather : clear
Departure Time : 06/02/2026 04:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor (CWM) and for the observation/testing of the placement of fill/backfill. The contractors began to mill approximately 2 inches of soil from greenspace to replace with topsoil and seed with grass. These areas had previously been seeded and did not take the seed well enough to grow grass. Section 2 was milled and will be spread with topsoil on the following day.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 06/02/2026
Project No : 2023C159
Client Company : CW Matthews
Arrival Time : 06/01/2026 21:30
Onsite Hours : 06:30

ASEC Report ID : 95016
Name of the Project : Airfield Repairs 2021-23
Project Location : HJAlA, Atlanta, GA
Weather : clear
Departure Time : 06/02/2026 04:00
ASEC Technician Name : Sean Willett



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.