

Date : 01/17/2024
Project No : 2023C180
Client Company : Artisan Communities
Arrival Time : 01/17/2024 11:00
Onsite Hours :

ASEC Report ID : 64203
Name of the Project : Lakeside Sub., Calhoun
Project Location : Calhoun
Weather : overcast
Departure Time :
ASEC Technician Name : Russell Hendrix

1. Introduction: The site visit was conducted by a representative from AS Engineering and Consulting (ASEC) to provide quality control inspection and testing services. The purpose of the visit was to verify compliance with project drawings, specifications, applicable codes, and materials submittals.
2. Observations: Upon arrival at the site, it was observed that no equipment was operating. A meeting was held with a representative from Artisan, who indicated that the ground conditions were too wet to operate the equipment.
3. Ground Conditions: The presence of wet ground conditions poses a potential risk for low compaction.
4. Recommendations: Based on the observed ground conditions, the following recommendations were made: a. Wait for suitable weather conditions: Operations involving heavy equipment should be postponed until the ground conditions are suitable for safe operation. b. Monitor weather forecasts: Regular monitoring of weather forecasts should be conducted to anticipate favorable conditions for resuming operations.
5. Conclusion: The site visit revealed that operations were halted due to wet ground conditions, as communicated by the representative from Artisan.

This report summarizes the observations made during the site visit and provides recommendations to address the identified issues.



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.